

SECRET

Attachment #7

[REDACTED]

23 Mar 65

25X1

SUBJECT: Contract [REDACTED] Progress Review Meeting - 17, 18 Mar 65 -
PAR 214, RT-12 and PAR 215, RT-24 Processors

25X1

VISITOR: [REDACTED]

25X1

CONTRACTOR PERSONNEL: [REDACTED]

25X1

1. Revised preliminary installation engineering sheets (originally submitted 11 Nov 64) were given to [REDACTED] Revision date 16 Mar 65.

25X1

2. The customer's plan engineers were concerned because they could not establish a heat balance on the equipment based on total power input versus total radiated heat and heat removed with exhausted drying air. It was pointed out to [REDACTED] that heat is being added to the systems by hot water used to maintain chemical and wash water temperatures as well as by electric power and also that heat was removed with wash water discharged to the sewer.

25X1

3. It was also pointed out that air discharged from the dryer was at approximately 45% RH not at the saturated condition considered by their engineers.


4. [REDACTED] relayed this information by telephone to [REDACTED] of their engineering department and asked [REDACTED] to confirm the information during his conversation. This was done.

25X1

25X1

5. On Thursday, 18 Mar 65, [REDACTED] visited the contractor's shops to see the equipment being assembled. All modules of the RT-24 were in a state of complete assembly and were aligned with the feed stand and air dryer to convey a general conception of the completed machine. No completed racks were available for installation; however, the drive system was operable and was demonstrated.

25X1

**SECRET**

DDR-Dupe

SECRET

Attachment #7

[REDACTED]
23 Mar 65

25X1

6. The pump stand was in position behind the wet section of the machine and piping was partially completed. The auxiliary drum dryer was assembled but not completely piped.

7. During the meeting on Wednesday 17 Mar, [REDACTED] indicated his desire to take pictures of the partially completed equipment. Contractor provide a set of Polaroid pictures of the RT-24 Processor.

25X1

8. After a thorough examination of the equipment, [REDACTED] remarked that he had no complaints other than the non-safelight indicator lamps.

25X1


9. [REDACTED] informed the contractor that the following GSA personnel would be involved with the RT-12 and RT-24 processor installations:

25X1

25X1

ACTION ITEM

10. None.

**SECRET**